



PROJECT PROGRESS

January 17, 2014

Projects 1 and 2: These two projects are the reconstruction/ repair of the South Douglas Creek concrete channel (Project 1) and the North Douglas Creek concrete channel (Project 2) north of Garden of the God Road. The bids for these two projects were opened on September 24, 2013. Aztec General Contractors, LLC was the low bidder on both Project 1 and Project 2. They were given the notice to proceed on October 24, 2013.

Projects 3 and 4: These two projects are the reconstruction/ repair of the South Douglas Creek concrete channel (Project 3) and the North Douglas Creek concrete channel (Project 4) south of Garden of the God Road. The bids for these two projects were opened on October 24, 2013. CMS, Inc. was the low bidder on Project 3. DRX Enterprises, LLC was the low bidder on Project 4. Both contractors were given the notice to proceed on November 25, 2013.

Progress to Date (1/17/2014):

- Project 1 is approximately 90% complete. Final erosion control and restoration will be completed in the spring.
- Project 2 is approximately 10% complete. Work on this project is scheduled to be completed in April 2014
- Project 3 is approximately 20% complete. Work on this project is scheduled to be completed in May 2014
- Project 4 is approximately 20% complete. Work on this project is scheduled to be completed in April 2014