



## **PROJECT PROGRESS**

March 7, 2014

All four projects on North and South Douglas Creek are progressing. We are well on schedule to be substantially complete mid May 2014. Overall the project is 45% complete and the contractors are increasing production rates as the weather has warmed.

### **Reach 1**

Aztec General Contractors, LLC

Notice to Proceed 10/24/2013

Project is 100% complete with final stabilization in April

### **Reach 2**

Aztec General Contractors, LLC

Notice to Proceed 10/24/2013

Project is 25% complete

### **Reach 3**

CMS, Inc.

Notice to Proceed 11/25/2013

Project is 25% complete

### **Reach 4**

DRX Enterprises, LLC

Notice to Proceed 11/25/2013

Project is 75% complete