



CONSTRUCTION ADVISORY Weeks of March 28 and April 4

Reminder! Pedestrian Work Zone Safety

The project requires several temporary trail closures and detours near the Garden of the Gods Park entrance. All trail users should follow construction signs and crew instructions. Staying out of active work zones and away from heavy equipment are important for everyone's safety.



Retaining wall construction continues north of Gateway Road

Two retaining walls are under construction along 30th Street between 30th Street and Mesa Road. The contractor team recently installed vertical soldier pile supports and lagging walls to hold the slope behind the wall in place. Crews are currently backfilling and compacting the area behind the walls while continuing work on 30th Street in front of the walls.

Work underway on the Foothills Trail underpass beneath Gateway Road

Crews continue to build a large box culvert underneath Gateway Road as part of a new multi-use trail connection. The underpass will improve pedestrian safety with direct access between the Visitor Center and popular trails on the north side of Gateway Road to Rock Ledge Ranch and the Park overflow parking lot on the south.

For the weeks of March 14 and 21 - construction activities planned

- Prepare the area near the 30th Street and Gateway Road intersection for the future roundabout
- Continue Foothills Trail underpass construction at Gateway Road
- Continue storm sewer pipeline installation
- Build new retaining walls along 30th Street
- Construct drainage features for the water quality pond west of 30th Street near Chambers Way
- Continue full road closure of 30th Street between Gateway and Mesa Roads [View the detour route](#)

In addition to the full road closure of 30th Street between Gateway and Mesa Roads, occasional lane or shoulder closures are possible within the work zone. As needed, flaggers will assist with traffic control. General work hours are Monday through Friday from 7 a.m. to 5 p.m. Occasional extended work hours or weekend work may be allowed for specific and necessary construction activities.

[View the enlarged project map](#)

30th Street Corridor Project Schedule

- Contractor Selected (Wildcat Construction): August 2021
- Construction Began: October 22, 2021
- Construction Completion: 2023 (Estimated time to construct: 18-24 months) Weather dependent

Funding

- Design funded by City Public Works capital funds
- Construction funded primarily from The Federal Surface Transportation Block Grant Program


For more information on the project: [ColoradoSprings.gov/30thStreet](https://coloradosprings.gov/30thStreet)

How to stay informed.

Website: [ColoradoSprings.gov/30thStreet](https://coloradosprings.gov/30thStreet)

Email: 30thStImprovements@gmail.com

Hotline: 719-315-3102





30th Street Corridor Project | City of Colorado Springs, P.O. Box 1575, Mail Code 410, Colorado Springs, CO 80901-1575

[Unsubscribe {recipient's email}](#)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by lisa@bachmanpr.com powered by



Try email marketing for free today!