

City of Colorado Springs 2C Advisory Committee
Minutes of the Quarterly Meeting
August 26, 2021
10:30 – 11:30 AM

Location of Meeting:

Pikes Peak Room at City Hall
107 N Nevada Ave
Colorado Springs, Colorado 80903

Present at Meeting:

On Location: Mayor John Suthers, Travis Easton, Corey Farkas, Bryan Wilson, Joe Kneib, Jim Godfrey, Tom Strand, Vikki Classen, Nancy Henjum, William Foster
Online: Barb Winters

The regular meeting of the 2C Advisory Committee of the City of Colorado Springs was called to order at 10:34 AM on August 26, 2021 in Pikes Peak Room at City Hall by Travis Easton.

I. Call to Order

II. 2C Extension

1. 2C/2C Extension – Tax Summary

- 2021 through 2nd quarter Total YTD is \$30,956,135.

2. 2C Extension – 2nd Quarter Expenditures and Revenue - Presented by Travis Easton

- Expenditures are beginning to rise with the start of the busy season.
- Revenues have stayed above expenditures through the 2nd quarter.
- Forecast shows that ratio will switch for 3rd quarter.

3. Q2 Budget – Presented by Corey Farkas

- \$ 9.4M in concrete spent through Q2; 58% complete.
- \$988K in asphalt spent through Q2; 4% complete.
- 2C Extension Concrete Highlights – Q2
 - 8,491 tons of asphalt has been laid; 11 lane miles has been paved.
 - Curb and Gutter Replaced (linear feet) – 37,487
 - Sidewalk Replace (square feet) – 24,769
 - Pedestrian Ramps Installed – 368
 - New – 16
 - Retro – 352
 - Cross Pans - 38

4. 2C Year 6 Update

- Pre-Overlay concrete is complete except for
 - 30th St (South of Fontmore Av) – Waiting for water main replacement
 - Paving to be moved to 2022
 - Rio Grande St – Overlay on hold due to development
- Remaining balance will be used for 2C2 add on work for
 - Bluestem Dr
 - Campus Dr
 - Wills Dr
 - Fieldwood Ct

5. Coordination – Presented by Corey Farkas

- The 2C program report covering 2016-2020 has been published and all committee members will receive a copy.

6. Examples of Streets Before and After Paving – Presented by Corey Farkas

- Jon
- Nichols
- Duryea
- Colbrunn (Special Project done in Old Colorado City).

7. Questions/Discussion

- Session was opened to the public for comment.
 - Citizen attended to address work done at her residence.

III. Adjournment

- The meeting was adjourned at 11:35 AM by Travis Easton